

DAILY OBSERVATION REPORT

Job No.:	415-2328-007	Phase:	003C	Task:	R/Q01	Report No.	1
Project:	Wheeler Bay Shoreline Stabilization Slope Repair						
Owner:	Port of Portland					Page	1 of 1
Contractor:	Northwest Earthmovers, Inc.					Date:	October 1, 2010
Contractor's Rep./Title:	Jeff Hargens, Project Manager					Day:	Friday
Weather A.M.:	60	°F	P.M.:	70	°F	Site Conditions:	Overcast, dry, slight breeze, warm
Location and Type of Work: Terminal 4, Wheeler Bay							
Number and Classification of Contractors, Men, and Equipment (include condition of equipment): Carl Johnson, NEI Mike Madison, NEI 1-Hitachi 160 Track hoe, 2-NEI work trucks							
Work in Progress (include report of operations, materials received and condition, work start/stop time, and any unusual conditions): Installed sediment fence and no new work were started.							
Work Completed: Completed installing sediment fence along shore line.							
Discrepancies Noted: (Nonconformance Report # _____)							
Discussions with Contractor (include orders given and received): Possible issue with Kinder Morgan's rail line and in use working hours of that line may effect NEI's ability of crossing the							
Any Cause for Dispute, Change Orders, or Delays, and Reasons:							
Extra Work in Progress-Description (include Extra Work Report Form):							
Items for Office Action:							
Visitors: John Durst, POP; stopped by the site.							