

Daily Construction Report

Site

Escambia County Correctional Facility

Contract Number:

000752

Project Number:

RS2018-006 - WGI/Caddell Project (Escambia Co. Correctional facility)

Report Date:

6/21/19, 8:14 AM

Weather:

CLOUDY

Temp:

84

Daily High

90

Daily Low

79

Completed on

6/21/19, 4:24 PM

Audit

Question	Response	Details
SKILLED EMPLOYEES FOR A&B ELECTRIC CO.INC	Dustin L. Long, F. Dwight Lepard, Henry J. Spears, Isaiah T. Wilhite, John Chase Griggers, Mark T. Stanford, Micahel A. Stanford, Michael C. Sanderford, Michael M. Blackledge, Richard E. Hopewell, Roland M. Harris, Terry A. Hoover, Thomas L. Virts, Jr., Tim B. Banks, Wesley H. Bullard, William D. Burney, William J. Schaefer	
List all temporary electricians on this job site / project for A & B Electric Co., Inc.?	Jose Castillo , Wolfgang Olivares, Alvaro Rincon, Juan Gaston, Victor Garcia	
What was the Previous Man Hour Total?	N/A	
What is the Total Man Hours for Today?	220	
What is the Cumulative Man Hour Total?	N/A	
Describe in some detail work performed today:	Working with block masons on 4th Floor Section A, Working with Block masons on 3rd Floor Section A, Running overhead conduits on 3rd Floor Section D, Running overhead conduits on 2nd Floor Section D, Running Fire Alarm conduits on 2nd Floor Section D, Rough in of cell mezzanine on 3rd Floor Section C.	
What verbal instructions were given before work began?	Watch your surroundings and be cautious of your footing, Drink plenty of water and keep hydrated.	
What materials were received and used for the job today?	General material	
List any DELAY / IMPACTS on this project today:	N/A	
What tests or inspections were performed on this project today? (Attach Report)	None	
What visitors / vendors came to the job site today?	Mayer Electric supply, Mathes Electric supply	
What safety related items were brought up during the day? What Toolbox Safety Talk took place at the beginning of the shift? What necessary training was conducted before the work began today?	Fall protection-100% tie off in all man lifts, Use yo-yos only in man lifts (NO LANYARDS) Daily Housekeeping- Keep trash picked up and water bottles picked up,Keep rolling stock off the floor. Proper ppe- Safety glasses at all times and no dark glasses inside building,Gloves for every task. Drink plenty of water with high temps and humidity, Keep hydrated. Stay out of the vicinity of crane work and Iron work going on in Section B. Watch for heavy equipment moving on site, Be mindful of your surroundings.	
Other Remarks / Comments:	None	

Question		Response		Details
Superintendent Signature:	Michael Blackledge	6/21/19 8:31 AM		