

Date October 24, 2018

PROJECT Lower Sand Creek Corridor Resto

JOB NO. PAN 17-223, Wenck #B1239-0093

CLIENT Coon Creek Watershed District

CONTRACTOR Sunram Construction

PROJECT MANAGER Ryan Sunram

Day

Weather

Temp. °F

Wind

Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over-cast	Rain	Snow		
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No.13			
Dry	Moder.	Humid				

## Average Field Force

Name of Contractor	Administration	Labor	Remarks
Sunram Construction	Ryan Sunram	Bill and Tyler	
Husky Construction Inc	April Boogren	Brandon Degrote	
Visitors			
Time	Name	Representing	Remarks
9:00-10:00	Ed Matthiesen	Wenck	
9:00-10:00	Jon Janke	Coon Creek Watershed District	

## Equipment at the Site

Pickups, grapple truck

## Unusual Items

Weekly progress meeting-Contractor, Wenck and CCWD in attendance. Husky has completed tree falling and plans to complete site cleanup today. Sunram plans, weather depending, to mobilize equipment on Friday and begin earth work on Monday. Sunram to place construction signs and erosion control prior to beginning work. Walked site to discuss access and construction options.

Earth work elements have been partially staked, photo points have been established and safety fence installation has started.

## Construction Activities

Husky working to cleanup forestry phase of project and prepare the site for earth work.

- Distribution:
1. Contractor
  2. Subcontractor(s)
  3. Engineer
  4. Owner
  5. City of Coon Rapids
  6. Project File

By Jon Janke Title Operations and Maintenance Coordinator