



Corporate
2992 E La Palma Ave. Ste. A
Anaheim, CA 92806
Tel: 714.632.2999
Fax: 714.632.2974
Dispatch: 800.491.2990

San Diego/Imperial County
6295 Ferris Square Ste. C
San Diego, CA 92121
Tel: 858.537.3999
Fax: 858.537.3990
Dispatch: 888.844.5060

Inland Empire
14467 Meridian Pkwy., Bldg 2A
Riverside, CA 92518
Tel: 951.653.4999
Fax: 951.653.4666
Dispatch: 800.491.2990

Indio
44917 Golf Center Pkwy., Ste. 1
Indio, CA 92201
Tel: 760.342.4677
Fax: 760.342.4525
Dispatch: 800.491.2990

MTGL PROJECT#: _____

Permit # NA

Report # 1 Page 1 of 2

DAILY INSPECTION REPORT

DSA/CITY File # 19-H14

DSA/OSHPD Appl. # 114125

DSA/LEA # NA

Special Inspection Reports must be distributed to the parties listed below within 14 days of the inspection. Reports of non-compliant conditions must be distributed immediately. Separate reports shall be prepared for each type of special inspection on a daily basis. Each report shall be completed and signed by the special inspector conducting the inspection.

PROJECT NAME: HAWTHORNE HIGH SCHOOL		Date: 10-12-2013	
ARCHITECT: WLC	TIME ARRIVED 5:00 am	TIME DEPARTED 11:00 am	
ENGINEER: R.M. BYRD	TRAVEL TIME	LUNCH TIME	
CONTRACTOR: MCCARTHY	SUB CONTRACTOR: ZIMKOR		
INSPECTION ADDRESS: 7011 TITAN ROAD, LITTLETON, CO. 80160		ADDRESS OF PROJECT: 4859 W. EL SEGUNDO BOULEVARD, HAWTHORNE, CA.	
TYPE OF INSPECTION <input type="checkbox"/> ENGINEERED FILL <input type="checkbox"/> FOUNDATION <input type="checkbox"/> BACK FILL	<input type="checkbox"/> BATCH PLANT <input type="checkbox"/> PT CONCRETE <input type="checkbox"/> SHOTCRETE <input type="checkbox"/> CONCRETE	<input type="checkbox"/> MASONRY <input type="checkbox"/> HIGH STRENGTH BOLTING <input type="checkbox"/> WELDING <input checked="" type="checkbox"/> SHOP WELD	<input type="checkbox"/> FIREPROOFING <input type="checkbox"/> ANCHOR/DOWEL <input type="checkbox"/> NDE FIELD <input type="checkbox"/> NDE SHOP
DSA/OSHPD PROJECT APPROVED DOCUMENTS		AVAILABLE APPROVED PLANS Y <input checked="" type="checkbox"/> N <input type="checkbox"/>	SOIL REPORT Y <input type="checkbox"/> N <input type="checkbox"/>
SPECS: Y <input checked="" type="checkbox"/> N <input type="checkbox"/> APPROVED SHOP DRAWING Y <input checked="" type="checkbox"/> N <input type="checkbox"/>			
MATERIALS USED BY CONTRACTOR (INCLUDE RESEARCH REPORT NO. OR MATERIAL TEST REPORTS): PLATE, FB,W, A36, A992,			
CONTRACTORS EQUIPMENT/MANPOWER USED: CRANE, BAND SAW, DRILL, HAND TOOLS, LINCOLN LN 10 SIMI AUTO WELDING MACHINE.			
FCAW E71. THREE (3) WELDERS: MR. HUGO, KELLER & WILLIE.			
AREA, GRID LINES, PIECES INSPECTED: 6 HOURS OF REWORK / WELDING TIME SPENT ON STRAIGHTENING CONTINUITY PLATES AT COLUMNS 8167C, 8162C, 8160C. PER REVISED DRAWINGS I OBSERVED STIFFENERS BEING WELDED TO MEMBER 8279B, 8278B, 8276B.			
THE FOLLOWING MEMBERS ARE COMPLETE: 8167C, 8162C.			
(SEE ATTACHED PAGE FOR MATERIAL ID)			
STRUCTURAL NOTES, DETAIL OR RFIS USED: . SHOP DRAWING. DETAIL LOCATION IS THE SAME AS PIECE MARK. WPS.			
RFI # 670-R1			
REMARKS, INCLUDING MEETINGS: WORK OBSERVED IS IN ACCORDANCE WITH AISC , AWS D1.1 AND D1.8. WELDS WERE VERIFIED FOR SIZE,LENGTH, & LOCATION. ALL WELDS APPEAR TO BE FREE OF ANY VISIBLE DEFECTS. WELDING ELECTRODES AND OPERATING PROCEDURES WERE VERIFIED. WELDERS CERTS & MILL CERTS ARE ON FILE.			
REWORK AS PERCENT OF ALL WORK TODAY: 8 hrs		PERCENT PROJECT COMPLETE:	

THE WORK WAS ☒ **WAS NOT** ☐
Inspected in accordance with the requirements of the DSA/OSHPD
Project approved documents.

MATERIAL SAMPLING WAS ☐ **WAS NOT** ☐ **N/A** ☒
Performed in accordance with DSA/OSHPD Project approved documents.

THE WORK INSPECTED MET ☒ **DID NOT MEET** ☐
The requirements of the DSA/OSHPD Project approved documents.
Samples taken: _____

Weather: CLOUDY Temp: 62

cc Project Architect Contractor
Structural Engineer Building Department
DSA Regional Office Owner
School District

Signature of Special Inspector

ANGELO D. BOWIE 6 hrs OT

Print Name

Certification #: 09110831 CWI

Verified by: _____