COON CREEK WATERSHED DISTRICT

Daily Construction Report

Date: October 17, 2018

Day	S	M	T	W	Th	F	S
Weather	Bright Sun	Sunny	Over-cast	Rain	Snow		
Temp. °F	<32	32-50	50-70	70-85	85-100	>100	
Wind	Still	Moder.	High	Report No.8			
Humidity	Dry	Moder.	Humid				

PROJECT: Lower Sand Creek Corridor Resto
JOB NO.: PAN 17-223, Wenck #B1239-0093
CLIENT: Coon Creek Watershed District
CONTRACTOR: Sunram Construction
PROJECT MANAGER: Ryan Sunram

Average Field Force

Name of Contractor	Administration	Labor	Remarks
Sunram Construction	Ryan Sunram		
Husky Construction Inc	April Boogren	Brandon Degrote	

Visitors

Time	Name	Representing	Remarks
9:00-10:45	Jon Janke	Coon Creek Watershed District	
9:00-10:45	Mario Frucci	Coon Creek Watershed District	
9:00-10:45	Seth Bossert	Wenck	
9:00-9:45	Tom Schibilla	City of Coon Rapids	

Equipment at the Site
Pickups, skidsteer, backhoe, grapple truck

Unusual Items
Weekly progress meeting- Representatives from all project partners in attendance. Discussed resident complaints, scheduling, status of tree removal, reminder to submit tree tags with pay application early for processing, schedule bank staking for channel treatments and restoration plan amendments. Anticipate cancelling next week progress meeting as only tree removal will be completed by then.

Wetland delineator onsite at state property (PIN 113124340103). No concerns about project but indicated they will be placing wetland flags within the project reach. Contractor to avoid wetland and subsequent flags.

Walked site and discussed select removals and criteria. Took photos at all photo points for mid-tree removal photo.

Construction Activities
Husky Construction continues to remove hazardous trees and logs and root wads for reuse in the channel. Husky has applied a black tree sealer to any damaged trees that have been saved to protect them from long term damages. Logs and root wads are being stored along the far south side of the project area until Sunram Construction can install them in phase 2 of the project. Remaining material and hazardous trees are being hauled from site. Husky plans to be completed by Friday.

Distribution:
1. Contractor
2. Subcontractor(s)
3. Engineer
4. Owner
5. City of Coon Rapids
6. Project File

By Jon Janke Title Operations and Maintenance Coordinator